



CHULA VISTA FIRE DEPARTMENT

FIRE PREVENTION DIVISION

Fire Alarm Pre-Test Verification

Commercial High-density Residential

FIRE ALARM CONTRACTOR INFORMATION

Date Submitted _____ Submitted by _____

Fire Alarm Company _____ Phone _____

Address _____

PROJECT INFORMATION

Project Name _____

Address _____

PRE-TEST INFORMATION

This fire alarm system has been 100% tested in accordance with the City of Chula Vista Fire Department's pre-testing protocol.

Date of test _____

Tested by (print name) _____ Signature _____

Fire alarm company (managerial staff) acknowledges pre-test activity:

Manager (print name) _____ Signature _____

PRE-TEST PROTOCOL

Upon completing installation of the system, align, adjust, and balance the system and perform complete pre-testing. Determine through pre-testing, the conformance of the system to the requirements of the drawings, specifications, and applicable codes. Correct deficiencies observed in pre-testing. Replace malfunctioning or damaged items with new, and re-test until satisfactory performance and conditions are achieved. Prepare NFPA 72 Record of Completion to be submitted at the time of final.

PLEASE NOTE:

- This form shall be completed and returned to the Chula Vista Fire Department prior to scheduling an inspection.
- A 72-hour notice is required for scheduling an inspection
- A record of completion (NFPA 72) must be completed and ready for submittal at the time of system acceptance.