



# CHULA VISTA FIRE DEPARTMENT

FIRE PREVENTION DIVISION

## Fire Alarm Pre-Test Verification

Commercial     High-density Residential

### FIRE ALARM CONTRACTOR INFORMATION

Date Submitted \_\_\_\_\_ Submitted by \_\_\_\_\_

Fire Alarm Company \_\_\_\_\_ Phone \_\_\_\_\_

Address \_\_\_\_\_

### PROJECT INFORMATION

Project Name \_\_\_\_\_

Address \_\_\_\_\_

### PRE-TEST INFORMATION

This fire alarm system has been 100% tested in accordance with the City of Chula Vista Fire Department's pre-testing protocol.

Date of test \_\_\_\_\_

Tested by (print name) \_\_\_\_\_ Signature \_\_\_\_\_

Fire alarm company (managerial staff) acknowledges pre-test activity:

Manager (print name) \_\_\_\_\_ Signature \_\_\_\_\_

### PRE-TEST PROTOCOL

Upon completing installation of the system, align, adjust, and balance the system and perform complete pre-testing. Determine through pre-testing, the conformance of the system to the requirements of the drawings, specifications, and applicable codes. Correct deficiencies observed in pre-testing. Replace malfunctioning or damaged items with new, and re-test until satisfactory performance and conditions are achieved. Prepare NFPA 72 Record of Completion to be submitted at the time of final.

#### PLEASE NOTE:

- This form shall be completed and returned to the Chula Vista Fire Department prior to scheduling an inspection.
- A 72-hour notice is required for scheduling an inspection
- A record of completion (NFPA 72) must be completed and ready for submittal at the time of system acceptance.

