



CHULA VISTA FIRE DEPARTMENT

FIRE PREVENTION DIVISION

Fire Sprinkler System Pre-Test Verification

NFPA 13 NFPA 13-R NFPA 13-D

FIRE SPRINKLER CONTRACTOR INFORMATION

Date Submitted: _____ Submitted by: _____

Company Name: _____ Contact: _____

Address: _____ Phone: _____ Fax: _____

PROJECT INFORMATION:

Project Name: _____ Permit Number: _____

Project Address: _____

PRE-TEST INFORMATION

This fire sprinkler system has been 100% tested in accordance with the City of Chula Vista Fire Department's pre-testing protocol.

Date of Test: _____

Tested by (print name): _____ Signature: _____

Fire sprinkler company (managerial staff) acknowledges pre-test activity:

Manager (print name): _____ Signature: _____

PRE-TEST PROTOCOL

Upon completing installation of the system, pre-inspect all components such as bracing, fasteners, hangers, sprinklers, valves, and alarms; perform a complete pressure test. Determine through pre-testing, the conformance of the system to the requirements of the drawings, specifications, and applicable codes. Correct deficiencies observed in pre-testing. Replace malfunctioning or damaged appurtenances, and re-test until satisfactory performance and conditions are achieved. Prepare a *NFPA 13 Contractors' Materials & Test Certificate* to be submitted at the time of final inspection.

PLEASE NOTE:

- This form shall be completed and returned to the Chula Vista Fire Department prior to scheduling an inspection.
- A stamped set of the approved plans and calculations shall be on site prior to/during any fire inspections.
- A 72-hour notice is required for scheduling an inspection.
- A *NFPA 25, Standard for the Inspection, Testing, and Maintenance of Water-Based Fire Protection Systems* must be chained to each system riser at the time of final (for NFPA 13 & NFPA 13-R Systems Only).
- Failed inspections/tests will result in additional fees.